TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Formation of internal roads levelling & Lowering of Mallasandra waste disposal site in Sy No.33 in ward No.13	
2	Estimate Cost	50.00	
3	Work Code	P-0001	
4	Job Code	013-18-000008	
5	A.S No.	BBMP/EE/PD/AS/44/2017-18, Date:16-01-2018	
6	T.S No	BBMP/CE/DZ/TS/461/2017-18, Date:17/01/2018	
7	Work Order/Agreement No	BBMP/EE/PD/Wo/30/2017-18, Date:08/02/2018	
8	Tender Premium	S.R	
9	Stipulated Time for completion of Work	120 Days	
10	Targeted Monthly progress	–	
11	Progrees Achived Till date	–	
12	Reasons for Delay	ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಮಯದಲ್ಲಿ ಮಲ್ಲಸಂದ್ರ ಸರ್ವೆ ನಂ.33ರ ಜಾಗವು ಸರ್ಕಾರಿ ಜಾಗವಾಗಿದ್ದು, ಭೂತಕರಾರು ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿಯು 150 ದಿನಗಳು ವಿಳಂಬವಾಗಿರುತ್ತದೆ.	
13	Time Extension Requested	150 ದಿನಗಳು	
14	Assistant Executive Engineer's Recommendation	Recommended	
15	Executive Engineer's Recommendation	It was delayed due to delay in getting approval for commencing the activities were on govt land, about (55 days), and the delay from contractor is 8 months Normal penalty may be levied & Extension may be granted.	
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Asst, Engineer,
Project sub Division

Asst, Executive Engineer,
Project sub Division

Executive Engineer
Project Division

Recommended to SE
for EOT is accepted

ಮುಖ್ಯ ಅಧಿಕಾರಿಯವರು
ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣಾ ಘಟಕ
ಕಾರಿಕಸ್ಸು ಪೀಣ್ಯ, ಬೆಂಗಳೂರು

Scanned by CamScanner